

Site A
Site Risk

RA Ref No:

Assessor	Job
<<Name>>	<<

Assessment Date	Review Dates / Initials	
<<Date>>	<<Dates>>	<<Initials>>

Assessment task:	Electrical works, installing and con
-------------------------	--------------------------------------

Persons at risk	Details	
Contractors	<<e.g. all operatives>>	<<e.g.
Visitors		
Gen. Public / Others	<<e.g. any passers by>>	

any disabled?	Comments
Yes <input type="checkbox"/> No	<<e.g. manually unloading lorry containing 25kg bags of cement and placing in site store 10m away>>
Yes <input type="checkbox"/> No	
Yes <input type="checkbox"/> No	

Hz No.	Hazard description	How are persons affected?	P
1	Electric shock	e.g. Contact with live cables or supplies can result in serious burns or death	<<e.g. 3>>
2	Cuts, pinch injuries from tools or cut cables etc	e.g. Operatives can suffer painful cuts to their fingers while cutting or stripping cables	<<e.g. 4>>
3	Manual handling	e.g. Twisting and lying at awkward angles to access restricted areas can give the operatives backaches. Constant kneeling on the floor or joists and can cause problems to the knees	<<e.g. 4>>
4			

Existing controls	Further controls / action
e.g. Only qualified personnel to connect main supplies. No live working carried >>	<<e.g. PTW to be used if live works are needed>>
e.g. Operatives to wear gloves if practicable. All operatives to shown how to cutting /stripping tools safely>>	<<e.g. Pre stripped/cut lengths to be used>>
e.g. Operatives have attended Manual handling course. PPE is supplied for the >>	<<e.g. As much pre fitting to be done as possible to prevent extended periods of kneeling>>

<i>Probability (P)</i>	5=very likely, 4=likely, 3=quite possible, 2=possible, 1=unlikely
<i>Severity (S)</i>	5=fatal, 4=severe, 3=moderate, 2=slight, 1=negligible
<i>Risk (R)</i>	0-8=low risk, no action required. 9-15=medium risk, ensure ad

25=high risk, stop operation & implement control measures

