

Site / RA Ref No: _____
 Site Risk: _____

Assessor: <<Name>>
 Job: <<Job>>

Assessment Date: <<Date>>
 Review Dates / Initials: <<Dates>> <<Initials>>

Assessment task: Concreting

Persons at risk	Details
Contractors	<<e.g. all operatives>>
Visitors	
Gen. Public / Others	<<e.g. any passers by>>

any disabled? Yes No
 Comments: <<e.g. manually unloading lorry containing 25kg bags of cement and placing in site store 10m away>>

Hz No.	Hazard description	How are persons affected?	P
1	Trench or shuttering collapse	e.g. Persons in the trench could suffer crush injuries, or asphyxiation should the trench collapse.	<<e.g. 4>>
2	Manual handling issues	e.g. Lifting and putting down bags of cement/ballast etc, and repeatedly twisting whilst shovelling and leveling slabs can cause lower back strain	<<e.g. 4>>
3	Burns	e.g. Contact with cementious materials will cause burns to unprotected skin or eyes . Dust can affect the respiratory system and can cause burns to the eyes and skin	<<e.g. 4>>
4			
5			

Existing controls	Further controls / action
e.g. No-one to be in trench unless it is shored or supported>>	<<e.g. Entry into trench to be avoided if possible>>
e.g. Operatives have attended Manual handling course>>	<<e.g. supervisor to arrange for mechanical aids wherever possible>>
e.g. Operatives have been told about toxic materials. PPE supplied >>	<<e.g. Operatives to be given training about the materials, PPE to be provided>>

Probability (P)	5=very likely, 4=likely, 3=quite possible, 2=possible, 1=unlikely
Severity (S)	5=fatal, 4=severe, 3=moderate, 2=slight, 1=negligible
Risk (R)	0-8=low risk, no action required. 9-15=medium risk, ensure action

<<e.g. 25=high risk, stop operation & implement control measures>>

