

S A M P

Site /	
Fencing Work	RA Ref No:

Assessor	Job	Assessment Date	Review Dates / Initials

Assessment task: Loading/ Unloading tools and materials /General House Keeping

Persons at risk	Details	any disabled?	Comments
Contractors		Yes <input type="checkbox"/> No <input type="checkbox"/>	
Visitors		Yes <input type="checkbox"/> No <input type="checkbox"/>	
Gen. Public / Others		Yes <input type="checkbox"/> No <input type="checkbox"/>	

Hz No.	Hazard description	How are persons affected?	P	Existing controls	Further controls / action
1	Risk of manual handling injuries. Work related upper limb disorders (WRULDS) while holding tools.	Workers may strain their backs or pull other muscles while using or manoeuvring heavy tools.	4	Ensure all operatives use correct MH techniques, and do not lift more than they are capable of.	All operatives to attend manual handling training sessions.
2	Slips trips and falls.	Operatives and others' may trip over debris or leads.	4	Ensure good housekeeping, keep the use of trailing leads to minimum.	Restrict access to non-essential personnel.
3	Cuts and abrasions, crush or pinch injuries.	Operatives may suffer cuts to their hands or fingers while moving tools/machinery.	3	Ensure operatives to wear suitable gloves.	Ensure exposed blades are covered.
4	Falling objects/materials.	Operatives or others may be injured if hit by anything falling from the delivery vehicles.	4	Ensure supervisor to ensure works area is cordoned off. Operatives wear safety gear at all times / hats where directed.	Restrict access to non-essential personnel.

<i>Probability (P)</i>	5=very likely, 4=likely, 3=quite possible, 2=possible, 1=unlikely	
<i>Severity (S)</i>	5=fatal, 4=severe, 3=moderate, 2=slight, 1=negligible	
<i>Risk (R)</i>	0-8=low risk, no action required. 9-15=medium risk, ensure action taken. 16-25=high risk, stop operation & implement control measures	

5	Collision with moving vehicles.	Operatives may suffer serious injuries if struck by moving vehicles.	4
---	---------------------------------	--	---

One to be working in vicinity of moving equipment unsupervised. Operatives to wear Hi-Vis vest/jacket when in vicinity of moving equipment.	No vehicles are to be reversed without a banksman.
---	--

S A M P

<i>Probability (P)</i>	<i>5=very likely, 4=likely, 3=quite possible, 2=possible, 1=unlikely</i>
<i>Severity (S)</i>	<i>5=fatal, 4=severe, 3=moderate, 2=slight, 1=negligible</i>
<i>Risk (R)</i>	<i>0-8=low risk, no action required. 9-15=medium risk, ensure adequate controls</i>

<i>16-25=high risk, stop operation & implement control measures</i>
